



RESIDENTIAL WELL CONSTRUCTION RECORD

North Carolina Department of Environment and Natural Resources - Division of Water Quality

WSRB

329420

WELL CONTRACTOR CERTIFICATION # 2687

060273

1. WELL CONTRACTOR:

STEVE REECE

Well Contractor (Individual Name)

DEWEY WRIGHT WELL & PUMP CO., INC.

Well Contractor Company Name

STREET ADDRESS P O BOX 308

BOONE NC 28607

City or Town State Zip Code

(828) - 264-2851

Area code - Phone number

2. WELL INFORMATION:

SITE WELL ID #(if applicable) _____

STATE WELL PERMIT #(if applicable) _____

DWQ or OTHER PERMIT #(if applicable) _____

WELL USE (Check Applicable Box): Residential Water Supply X

DATE DRILLED 6/8/2006

TIME COMPLETED 1:30 AM PM X

3. WELL LOCATION:

CITY: BOONE COUNTY WATAUGA

SEASON DR. OFF BEAVER DAM RD. OFF BULLD

(Street Name, Numbers, Community, Subdivision, Lot No., Parcel, Zip Code)

TOPOGRAPHIC / LAND SETTING:

Slope Valley Flat Ridge Other
(check appropriate box)

LATITUDE 3 38.21381

LONGITUDE 098.47481

May be in degrees, minutes, seconds or in a decimal format

Latitude/longitude source: GPS Topographic map

(location of well must be shown on a USGS topo map and attached to this form if not using GPS)

5. WELL DETAILS:

a. TOTAL DEPTH: 420

b. DOES WELL REPLACE EXISTING WELL? YES NO X

c. WATER LEVEL Below Top of Casing: 100 FT.
(Use "+" if Above Top of Casing)

d. TOP OF CASING IS 1 FT. Above Land Surface*
* Top of casing terminated at/or below land surface may require a variance in accordance with 15A NCAC 2C .0118

e. YIELD (gpm): 20 METHOD OF TEST Air

f. DISINFECTION: Type HTH Amount 66

g. WATER ZONES (depth):

From 370 To 374 From _____ To _____

From _____ To _____ From _____ To _____

From _____ To _____ From _____ To _____

6. CASING:

Thickness/

Depth Diameter Weight Material

From 0 To 105 ft. 6 1/8 356 PVC

From 0 To 0 ft. _____

From _____ To _____ ft. _____

7. GROUT:

Depth Material Method

From 0 To 20 ft. Cement Gravity Flow

From _____ To _____ ft. _____

From _____ To _____ ft. _____

8. SCREEN:

Depth Diameter Slot Size Material

From _____ To _____ ft. _____ in. _____ in.

From _____ To _____ ft. _____ in. _____ in.

From _____ To _____ ft. _____ in. _____ in.

9. SAND/GRAVEL PACK:

Depth Size Material

From _____ To _____ ft. _____

From _____ To _____ ft. _____

From _____ To _____ ft. _____

10. DRILLING LOG

From To Formation Description

0 90 DIRT

90 370 GRANITE

370 374 QUARTZ

374 420 GRANITE

DIV. OF WATER QUALITY
RECEIVED
JUL 19 2006

11. REMARKS:

20 GPM 370 - 374 0 GPM -

0 GPM - 0 GPM -

0 GPM - 0 GPM -

I DO HEREBY CERTIFY THAT THIS WELL WAS CONSTRUCTED IN ACCORDANCE WITH 15A NCAC 2C, WELL CONSTRUCTION STANDARDS, AND THAT A COPY OF THIS RECORD HAS BEEN PROVIDED TO THE WELL OWNER.

Steve Reece 7-11-06
SIGNATURE OF CERTIFIED WELL CONTRACTOR DATE

STEVE REECE
PRINTED NAME OF PERSON CONSTRUCTING THE WELL