



RESIDENTIAL WELL CONSTRUCTION RECORD

North Carolina Department of Environment and Natural Resources - Division of Water Quality

352452

WELL CONTRACTOR CERTIFICATION # 2687

060284

1. WELL CONTRACTOR:

STEVE REECE
Well Contractor (Individual Name)

DEWEY WRIGHT WELL & PUMP CO., INC.
Well Contractor Company Name

STREET ADDRESS P. O. BOX 308

BOONE NC 28607
City or Town State Zip Code

(828) - 264-2651
Area code - Phone number

2. WELL INFORMATION:

SITE WELL ID #(if applicable) _____

STATE WELL PERMIT #(if applicable) _____

DWQ or OTHER PERMIT #(if applicable) _____

WELL USE (Check Applicable Box): Residential Water Supply X

DATE DRILLED 8/24/2006

TIME COMPLETED 3:00 AM PM X

3. WELL LOCATION:

CITY: **BOONE** COUNTY **WATAUGA**

VANDERPOOL RD. OFF HWY 421
(Street Name, Numbers, Community, Subdivision, Lot No., Parcel, Zip Code)

TOPOGRAPHIC / LAND SETTING:

Slope Valley Flat Ridge Other
(check appropriate box)

LATITUDE 3 38.15906

LONGITUDE 081.45558

May be in degrees, minutes, seconds or in a decimal format

Latitude/longitude source: GPS Topographic map

(location of well must be shown on a USGS topo map and attached to this form if not using GPS)

5. WELL DETAILS:

a. TOTAL DEPTH: 185

b. DOES WELL REPLACE EXISTING WELL? YES NO X

c. WATER LEVEL Below Top of Casing: 20 FT.
(Use "+" if Above Top of Casing)

d. TOP OF CASING IS 1 FT. Above Land Surface*
* Top of casing terminated at/or below land surface may require a variance in accordance with 15A NCAC 2C .0118

e. YIELD (gpm): 50 METHOD OF TEST Air

f. DISINFECTION: Type HTH Amount 35

g. WATER ZONES (depth):
From 140 To 144 From _____ To _____
From _____ To _____ From _____ To _____
From _____ To _____ From _____ To _____

6. CASING: Thickness/
Depth Diameter Weight Material
From 0 To 2 Ft. 6 1/4 188 GALV
From 0 To 0 Ft. _____
From _____ To _____ Ft. _____

7. GROUT: Depth Material Method
From 0 To 20 Ft. Cement Gravity Flow
From _____ To _____ Ft. _____
From _____ To _____ Ft. _____

8. SCREEN: Depth Diameter Slot Size Material
From _____ To _____ Ft. _____ in. _____ in. _____
From _____ To _____ Ft. _____ in. _____ in. _____
From _____ To _____ Ft. _____ in. _____ in. _____

9. SAND/GRAVEL PACK: Depth Size Material
From _____ To _____ Ft. _____
From _____ To _____ Ft. _____
From _____ To _____ Ft. _____

10. DRILLING LOG

From	To	Formation Description
<u>0</u>	<u>10</u>	<u>DIRT</u>
<u>10</u>	<u>140</u>	<u>GRANITE</u>
<u>140</u>	<u>144</u>	<u>QUARTZ</u>
<u>144</u>	<u>185</u>	<u>GRANITE</u>
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____
_____	_____	_____

11. REMARKS:

50 GPM 140 - 144 0 GPM -
0 GPM - 0 GPM -
0 GPM - 0 GPM -

I DO HEREBY CERTIFY THAT THIS WELL WAS CONSTRUCTED IN ACCORDANCE WITH 15A NCAC 2C, WELL CONSTRUCTION STANDARDS, AND THAT A COPY OF THIS RECORD HAS BEEN PROVIDED TO THE WELL OWNER.

Steve Reece 9-13-06
SIGNATURE OF CERTIFIED WELL CONTRACTOR DATE

STEVE REECE
PRINTED NAME OF PERSON CONSTRUCTING THE WELL