



RESIDENTIAL WELL CONSTRUCTION RECORD

North Carolina Department of Environment and Natural Resources - Division of Water Quality

WELL CONTRACTOR CERTIFICATION # 2780

834694
069523-2

1. WELL CONTRACTOR:

KEITH PRESNELL

Well Contractor (Individual Name)

DEWEY WRIGHT WELL & PUMP CO., INC.

Well Contractor Company Name

STREET ADDRESS P. O. BOX 308

BOONE NC 28607

City or Town State Zip Code

(**828**) - **284-2651**

Area code - Phone number

2. WELL INFORMATION:

SITE WELL ID #(if applicable) _____

STATE WELL PERMIT #(if applicable) _____

DWQ or OTHER PERMIT #(if applicable) _____

WELL USE (Check Applicable Box): Residential Water Supply X

DATE DRILLED 9/25/2008

TIME COMPLETED 11:00 AM X PM

3. WELL LOCATION:

CITY: **BOONE** COUNTY **WATAUGA**

SKYVIEW RD. OFF WILDWOOD RD. OFF WILDCA

(Street Name, Numbers, Community, Subdivision, Lot No., Parcel, Zip Code)

TOPOGRAPHIC / LAND SETTING:

Slope Valley Flat Ridge Other _____
(check appropriate box)

LATITUDE 3 38.12944

LONGITUDE 081.31790

May be in degrees, minutes, seconds or in a decimal format

Latitude/longitude source: GPS Topographic map

(location of well must be shown on a USGS topo map and attached to this form if not using GPS)

5. WELL DETAILS:

a. TOTAL DEPTH: 905

b. DOES WELL REPLACE EXISTING WELL? YES NO X

c. WATER LEVEL Below Top of Casing: _____ FT.
(Use "+" if Above Top of Casing)

d. TOP OF CASING IS 1 FT. Above Land Surface*
* Top of casing terminated at/or below land surface may require a variance in accordance with 15A NCAC 2C .0118

e. YIELD (gpm): 0 METHOD OF TEST Air

f. DISINFECTION: Type HTH Amount _____

g. WATER ZONES (depth):

From DRY To HOLE From _____ To _____

From _____ To _____ From _____ To _____

From _____ To _____ From _____ To _____

6. CASING: Thickness/
Depth Diameter Weight Material
From 0 To 82 Ft. 6 1/8 350 PVC
From 0 To 0 Ft. _____
From _____ To _____ Ft. _____

7. GROUT: Depth Material Method
From 0 To 20 Ft. Cement Gravity Flow
From _____ To _____ Ft. _____
From _____ To _____ Ft. _____

8. SCREEN: Depth Diameter Slot Size Material
From _____ To _____ Ft. _____ in. _____ in. _____
From _____ To _____ Ft. _____ in. _____ in. _____
From _____ To _____ Ft. _____ in. _____ in. _____

9. SAND/GRAVEL PACK: Depth Size Material
From _____ To _____ Ft. _____
From _____ To _____ Ft. _____
From _____ To _____ Ft. _____

10. DRILLING LOG

From	To	Formation Description
0	80	DIRT
80	100	GRANITE
100	300	GRANITE
300	350	LIMESTONE
350	400	GRANITE LIMESTONE
400	500	GRANITE
500	800	GRANITE
800	700	GRANITE
700	800	GRANITE
800	905	GRANITE

RECEIVED
DIV. OF WATER QUALITY
NOV 18 2008

11. REMARKS:

0 GPM DRY - HOLE 0 GPM -
0 GPM - 0 GPM -
0 GPM - 0 GPM -

I DO HEREBY CERTIFY THAT THIS WELL WAS CONSTRUCTED IN ACCORDANCE WITH 15A NCAC 2C, WELL CONSTRUCTION STANDARDS, AND THAT A COPY OF THIS RECORD HAS BEEN PROVIDED TO THE WELL OWNER.

Keith Presnell 11-11-06
SIGNATURE OF CERTIFIED WELL CONTRACTOR DATE

KEITH PRESNELL
PRINTED NAME OF PERSON CONSTRUCTING THE WELL