



# RESIDENTIAL WELL CONSTRUCTION RECORD

North Carolina Department of Environment and Natural Resources - Division of Water Quality

337693  
060596

WELL CONTRACTOR CERTIFICATION # 2681

### 1. WELL CONTRACTOR:

**STEVE PETTY**

Well Contractor (Individual Name)

**DEWEY WRIGHT WELL & PUMP CO., INC.**

Well Contractor Company Name

STREET ADDRESS P. O. BOX 308

**BOONE NC 28607**

City or Town State Zip Code

( **828** ) - **284-2651**

Area code - Phone number

### 2. WELL INFORMATION:

SITE WELL ID #(if applicable) \_\_\_\_\_

STATE WELL PERMIT #(if applicable) \_\_\_\_\_

DWQ or OTHER PERMIT #(if applicable) \_\_\_\_\_

WELL USE (Check Applicable Box): Residential Water Supply

DATE DRILLED **12/12/2006**

TIME COMPLETED **1:30** AM  PM

### 3. WELL LOCATION:

CITY: **BOONE** COUNTY **WATAUGA**

**JOHN DEERE RD. OFF BOONE FORK OFF OLD T**

(Street Name, Numbers, Community, Subdivision, Lot No., Parcel, Zip Code)

### TOPOGRAPHIC / LAND SETTING:

Slope  Valley  Flat  Ridge  Other  
(check appropriate box)

LATITUDE 3 **38.08793**

LONGITUDE 081.44705

May be in degrees, minutes, seconds or in a decimal format

Latitude/longitude source:  GPS  Topographic map

(location of well must be shown on a USGS topo map and attached to this form if not using GPS)

### 5. WELL DETAILS:

a. TOTAL DEPTH: 205

b. DOES WELL REPLACE EXISTING WELL? YES  NO

c. WATER LEVEL Below Top of Casing: 10 FT.  
(Use "+" if Above Top of Casing)

d. TOP OF CASING IS 1 FT. Above Land Surface\*  
\* Top of casing terminated at/or below land surface may require a variance in accordance with 15A NCAC 2C .0118

e. YIELD (gpm): 40 METHOD OF TEST Air

f. DISINFECTION: Type HTH Amount 40

### g. WATER ZONES (depth):

From 63 To 64 From 180 To 183

From \_\_\_\_\_ To \_\_\_\_\_ From \_\_\_\_\_ To \_\_\_\_\_

From \_\_\_\_\_ To \_\_\_\_\_ From \_\_\_\_\_ To \_\_\_\_\_

### 6. CASING:

Thickness/  
Depth Diameter Weight Material  
From 0 To 30 Ft. 8 1/8 350 PVC

From 0 To 0 Ft. \_\_\_\_\_

From \_\_\_\_\_ To \_\_\_\_\_ Ft. \_\_\_\_\_

### 7. GROUT:

Depth Material Method  
From 0 To 20 Ft. Cement Gravity Flow

From \_\_\_\_\_ To \_\_\_\_\_ Ft. \_\_\_\_\_

From \_\_\_\_\_ To \_\_\_\_\_ Ft. \_\_\_\_\_

### 8. SCREEN:

Depth Diameter Slot Size Material  
From \_\_\_\_\_ To \_\_\_\_\_ Ft. \_\_\_\_\_ in. \_\_\_\_\_ in. \_\_\_\_\_

From \_\_\_\_\_ To \_\_\_\_\_ Ft. \_\_\_\_\_ in. \_\_\_\_\_ in. \_\_\_\_\_

From \_\_\_\_\_ To \_\_\_\_\_ Ft. \_\_\_\_\_ in. \_\_\_\_\_ in. \_\_\_\_\_

### 9. SAND/GRAVEL PACK:

Depth Size Material  
From \_\_\_\_\_ To \_\_\_\_\_ Ft. \_\_\_\_\_

From \_\_\_\_\_ To \_\_\_\_\_ Ft. \_\_\_\_\_

From \_\_\_\_\_ To \_\_\_\_\_ Ft. \_\_\_\_\_

### 10. DRILLING LOG

From To Formation Description

0 30 DIRT

30 63 GRANITE

63 180 GRANITE

180 183 SHALE

183 205 GRANITE

RECEIVED  
DIV. OF WATER QUALITY

JAN 29 2007

### 11. REMARKS:

3 GPM 63 - 64 37 GPM 180 - 183

0 GPM - 0 GPM -

0 GPM - 0 GPM -

I DO HEREBY CERTIFY THAT THIS WELL WAS CONSTRUCTED IN ACCORDANCE WITH 15A NCAC 2C, WELL CONSTRUCTION STANDARDS, AND THAT A COPY OF THIS RECORD HAS BEEN PROVIDED TO THE WELL OWNER.

Steve Petty 123-07  
SIGNATURE OF CERTIFIED WELL CONTRACTOR DATE

STEVE PETTY  
PRINTED NAME OF PERSON CONSTRUCTING THE WELL