



RESIDENTIAL WELL CONSTRUCTION RECORD

North Carolina Department of Environment and Natural Resources - Division of Water Quality

RECEIVED
N.C. Dept. of ENR
MAY 07 2007
Winston-Salem Regional Office
338413
060812

WELL CONTRACTOR CERTIFICATION # 2686

1. WELL CONTRACTOR:

LESLIE REECE
Well Contractor (Individual Name)
DEWEY WRIGHT WELL & PUMP CO., INC.
Well Contractor Company Name
STREET ADDRESS P. O. BOX 308
BOONE NC 28607
City or Town State Zip Code
(828) - 264-2651
Area Code - Phone number

2. WELL INFORMATION:

SITE WELL ID #(if applicable) _____
STATE WELL PERMIT #(if applicable) _____
DWQ or OTHER PERMIT #(if applicable) _____
WELL USE (Check Applicable Box): Residential Water Supply X
DATE DRILLED 1/10/2007
TIME COMPLETED 11:00 AM PM

3. WELL LOCATION:

CITY: BOONE COUNTY WATAUGA
MILLER RIDGE OFF MEAT CAMP RD. OFF 194 0
(Street Name, Numbers, Community, Subdivision, Lot No., Parcel, Zip Code)

TOPOGRAPHIC / LAND SETTING:

Slope Valley Flat Ridge Other _____
(check appropriate box)

LATITUDE 3 36.10445
LONGITUDE 081.41410

May be in degrees, minutes, seconds or in a decimal format

Latitude/longitude source: GPS Topographic map
(location of well must be shown on a USGS topo map and attached to this form if not using GPS)

5. WELL DETAILS:

a. TOTAL DEPTH: 140
b. DOES WELL REPLACE EXISTING WELL? YES NO X
c. WATER LEVEL Below Top of Casing: 10 FT.
(Use "+" if Above Top of Casing)
d. TOP OF CASING IS 1 FT. Above Land Surface*
* Top of casing terminated at/or below land surface may require a variance in accordance with 15A NCAC 2C .0118
e. YIELD (gpm): 20 METHOD OF TEST Air

f. DISINFECTION: Type HTH Amount 27

g. WATER ZONES (depth):
From 130 To 131 From _____ To _____
From _____ To _____ From _____ To _____
From _____ To _____ From _____ To _____

6. CASING: Thickness/
Depth Diameter Weight Material
From 0 To 105 Ft. 6 1/4 .188 GALV
From 0 To 0 Ft. _____
From _____ To _____ Ft. _____

7. GROUT: Depth Material Method
From 0 To 20 Ft. Cement Gravity Flow
From _____ To _____ Ft. _____
From _____ To _____ Ft. _____

8. SCREEN: Depth Diameter Slot Size Material
From _____ To _____ Ft. _____ in. _____ in. _____
From _____ To _____ Ft. _____ in. _____ in. _____
From _____ To _____ Ft. _____ in. _____ in. _____

9. SAND/GRAVEL PACK: Depth Size Material
From _____ To _____ Ft. _____
From _____ To _____ Ft. _____
From _____ To _____ Ft. _____

10. DRILLING LOG

From	To	Formation Description
<u>0</u>	<u>100</u>	<u>MUD ROCKS</u>
<u>100</u>	<u>130</u>	<u>GRANITE</u>
<u>130</u>	<u>131</u>	<u>SHALE</u>
<u>131</u>	<u>140</u>	<u>GRANITE</u>

41

RECEIVED
DIV. OF WATER QUALITY

MAR 13 2007

11. REMARKS:

20 GPM 130 - 131 0 GPM
0 GPM 0 GPM
0 GPM 0 GPM

I DO HEREBY CERTIFY THAT THIS WELL WAS CONSTRUCTED IN ACCORDANCE WITH 15A NCAC 2C, WELL CONSTRUCTION STANDARDS, AND THAT A COPY OF THIS RECORD HAS BEEN PROVIDED TO THE WELL OWNER.

Leslie Wayne Reece 3-5-07
SIGNATURE OF CERTIFIED WELL CONTRACTOR DATE

LESLIE REECE
PRINTED NAME OF PERSON CONSTRUCTING THE WELL