WELL CONSTRUCTION RECORD

WELL CONTRACTOR: Braswell Well Drilling
WELL CONTRACTOR CERTIFICATION #: 2389
STATE WELL CONSTRUCTION PERMIT#: 231748

1. **WELL USE** (Check Applicable Box): Residential ☑ Municipal ☐ Industrial ☐ Agricultural ☐ Monitoring ☐ Recovery ☐ Heat Pump Water Injection ☐ Other ☐ If Other, List Use:

2. WELL LOCATION: (Show sketch of the location below)
Nearest Town: Crossnore County: Avery
Horney Rd
(Road Name and Numbers, Community, or Subdivision and Lot No.)

3.

DRILLING LOG From	To	DEPTH Formation Description
0	104	Dirt
104 -	600	Blue Rock

4. DATE DRILLED 4-10-01
5. TOTAL DEPTH 600
6. CUTTINGS COLLECTED YES ☐ NO ☑
7. DOES WELL REPLACE EXISTING WELL? YES ☐ NO ☑
8. STATIC WATER LEVEL Below Top of Casing: 150 FT.
(Use "+" If Above Top of Casing)
9. TOP OF CASING IS 1 FT. Above Land Surface*
*Top of casing terminated at/or below land surface requires a variance in accordance with 15A NCAC 2C .0118
10. YIELD (gpm): 3/4 METHOD OF TEST Blown
11. WATER ZONES (depth): 530
12. CHLORINATION: Type HTH Amount 2 Tablets

If additional space is needed use back of form

13. CASING:

	Depth From	To	Diameter	Wall Thickness or Weight/Ft.	Material
From	0	108 Ft.	6 1/4	Sch 40	PVC
From		Ft.			
From		Ft.			

LOCATION SKETCH
(Show direction and distance from at least two State Roads, or other map reference points)

14. GROUT:

	Depth From	To	Material	Method
From	0	20 Ft.	Cement	Poured
From		Ft.		

15. SCREEN:

	Depth From	To	Diameter	Slot Size	Material
From		Ft	in.	in.	
From		Ft.	in.	in.	
From		Ft.	in.	in.	

16. SAND/GRAVEL PACK:

	Depth From	To	Size	Material
From		Ft.		
From		Ft.		

17. REMARKS:

RECEIVED
Groundwater Section
Asheville Regional Office

RECEIVED/DENR
DWQ GROUNDWATER SECTION
01 MAY 29 PM 3:49

I DO HEREBY CERTIFY THAT THIS WELL WAS CONSTRUCTED IN ACCORDANCE WITH 15A NCAC 2C, WELL CONSTRUCTION STANDARDS, AND THAT A COPY OF THIS RECORD HAS BEEN PROVIDED TO THE WELL OWNER.

FOR OFFICE USE ONLY
Quad No:
Serial No.

David Taylor 4-10-01
SIGNATURE OF PERSON CONSTRUCTING THE WELL DATE

Submit original to Division of Water Quality, Groundwater Section within 30 days

GW-1 REV. 12/99